

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department - Kurnool District - PMGSY Phase IX – Package No.AP 10 IX LB 10 –Construction of High Level Bridge on road from Veldurthy – Kotakonda road to Thogarachedu at Thogarachedu (V)” of Krishnagiri (M) – Post facto Extension of Agreement Time up to 30.11.2014 for a period of (237) days without imposing penalty –Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.RT.No. 31

Dated:13.01.2015.

Read the following:-

1. G.O.Ms.No.330, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC, PR, PMGSY, Hyderabad, Lr.No.W10/DEE-IV/KNL/ AP 10 IX LB 10/12, dt.05.11.2014.

--00--

ORDER :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 30.11.2014 for a period of (237) days without imposing penalty in respect of the road works “Construction of High Level Bridge on road from Veldurthy – Kotakonda road to Thogarachedu at Thogarachedu (V) of Krishnagiri (M)” in Kurnool District under PMGSY Phase IX as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, A.P., Hyderabad.
The Superintendent Engineer, Panchayat Raj,A.P., Kurnool District.

Copy to:

P.S. to Minister (PR,RWS&NREGS)
P.S. to Secretary (PR&RWS)
SF/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.